

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Lab Space	Stakeholder restrictions in place, 5.30am-2.00pm	Description of works	ANFF Comments	Scheduled Isolations
Monday 29.07.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Contunie Process gas works - Contunie Electrical rough in.		No Service Isolations Scheduled
Tuesday 30.07.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Contunie Process gas works - Contunie Electrical rough in.		No Service Isolations Scheduled
Wednesday 31.07.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Contunie Process gas works - Contunie Electrical rough in.		No Service Isolations Scheduled
Thursday 01.08.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Contunie Process gas works - Contunie Electrical rough in.		No Service Isolations Scheduled
Friday 02.08.2019				
Black space only	NO	Ceiling and wall partitioning works. Black space only		No Service Isolations Scheduled
Saturday 03.08.2019				
Black space only	NO	Ceiling and wall partitioning works. Black space only		No Service Isolations Scheduled
Sunday 04.08.2019				
NA	NA	NA		NA
Monday 05.08.2019				
Black space only	NO	Ceiling and wall partitioning works. Black space only		No Service Isolations Scheduled
Tuesday 06.08.2019				
Black space only	NO	Ceiling and wall partitioning works. Black space only		No Service Isolations Scheduled
Wednesday 07.08.2019				
Black space only	NO	Ceiling and wall partitioning works. Black space only		No Service Isolations Scheduled
Thursday 08.08.2019				
Upper West Grey and Black space Only	YES	<u>Rough in services. No Dirty works.</u> - Contunie Process gas works - GEX, general exhaust works - Contunie Electrical rough in.		No Service Isolations Scheduled
Friday 09.08.2019				
		<u>Rough in services. No Dirty works.</u>		

ISSUE DATE: 2/08/19

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Lab Space	Stakeholder restrictions in place, 5.30am-2.00pm	Description of works	ANFF Comments	Scheduled Isolations
Upper West Grey And Black Only	YES	- Contunie Process gas works - GEX, general exhaust works - Contunie Electrical rough in.		No Service Isolations Scheduled
Saturday 10.08.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Contunie Process gas works - GEX, general exhaust works - Contunie Electrical rough in.		No Service Isolations Scheduled
Sunday 11.08.2019				
NA	NA	NA		NA
Monday 12.08.2019				
Grey Lab White Lab Black Space	YES	<u>Rough in services. No Dirty works.</u> - Contunie Process gas works - GEX, general exhaust works - Contunie Electrical rough in.		No Service Isolations Scheduled
Tuesday 13.08.2019				
Grey Lab White Lab Black Space	YES	<u>Rough in services. No Dirty works.</u> - Contunie Process gas works - GEX, general exhaust works - Contunie Electrical rough in.		No Service Isolations Scheduled
Wednesday 14.08.2019				
Upper West Grey and Black space Only	YES	<u>Rough in services. No Dirty works.</u> - Contunie Process gas works - GEX, general exhaust works - Contunie Electrical rough in.		No Service Isolations Scheduled
Thursday 15.08.2019				
Upper West Grey and Black space Only	YES	<u>Rough in services. No Dirty works.</u> - Contunie Process gas works - GEX, general exhaust works - Contunie Electrical rough in.		No Service Isolations Scheduled
Friday 16.08.2019				
Upper West Grey and Black space Only	YES	<u>Rough in services. No Dirty works.</u> - Contunie Process gas works - GEX, general exhaust works - Contunie Electrical rough in.		No Service Isolations Scheduled
Saturday 17.08.2019				
Upper West Grey & White Labs and Black space	YES	<u>Rough in services. No Dirty works.</u> - ELECTRICAL SHUTDOWN All plant & equipment and lights will be off.		Electrical Isolation DB-NL1 & DB-NL2
Sunday 18.08.2019				
NA	NA	No works Scheduled		NA

Project Name:		UNSW ANFF J12 & K15 Lab Up-grade		Site Manager - Adrian Ryder	
Address:		Gate 14 barker Street Kensington		0414 685 952	
RUN SHEET; K15 South Lab, MBE 233 & Laser Lab 234					
Lab Space	Stakeholder restrictions in place	Description of works	ANFF Comments	Scheduled Isolations	
Monday 29.07.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Switch off approved circuits for the removal and replacement of the Electrical Skirting in the new ANFF Test area. - Removal of Lights		Electrical DB, Circuit breakers K15 South Lab 10 Weeks in total	
Tuesday 30.07.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		K15 South Lab 10 Weeks in total	
Wednesday 31.07.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		K15 South Lab 10 Weeks in total	
Thursday 01.08.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		K15 South Lab 10 Weeks in total	
Friday 02.08.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		K15 South Lab 10 Weeks in total	
Saturday 03.08.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		K15 South Lab 10 Weeks in total	
Sunday 04.08.2019					
K15 South Lab	YES	No works Scheduled		K15 South Lab 10 Weeks in total	
Monday 05.08.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		K15 South Lab 10 Weeks in total	
Tuesday 06.08.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total	
Wednesday 07.08.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total	
Thursday 08.08.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total	
Friday 09.08.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total	
Saturday 10.08.2019					
		<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data			

K15 South Lab	YES	- Roughing in Power and Data		K15 South Lab 10 Weeks in total
Sunday 11.08.2019				
K15 South Lab	YES	No works Scheduled		K15 South Lab 10 Weeks in total
Monday 12.08.2019				
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Door frames and Doors - Roughing in Power and Data		K15 South Lab 10 Weeks in total
Tuesday 13.08.2019				
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total
Wednesday 14.08.2019				
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total
Thursday 15.08.2019				
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data - Mechanical duct works		K15 South Lab 10 Weeks in total
Friday 16.08.2019				
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data - Mechanical duct works		K15 South Lab 10 Weeks in total
Saturday 17.08.2019				
K15 South Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data - Mechanical duct works		K15 South Lab 10 Weeks in total
Sunday 18.08.2019				
K15 South Lab	YES	No works Scheduled		K15 South Lab 10 Weeks in total