

ISSUE DATE: Wednesday 17th September 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Lower East Grey & White Labs

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
		Sep-19		
Lower East White and Grey labs	NO	No works Scheduled		NA

ISSUE DATE: Wednesday 17th September 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper East Grey & White Labs

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
Monday 16.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Tuesday 17.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Wednesday 18.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Thursday 19.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Friday 20.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Saturday 21.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Sunday 22.09.2019				
Upper East White and Grey labs	NA	No works Scheduled		NA
Monday 23.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Tuesday 24.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Wednesday 25.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Thursday 26.09.2019				

ISSUE DATE: Wednesday 17th September 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper East Grey & White Labs

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
Upper East White and Grey labs	NO	No works Scheduled		NA
Friday 27.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Saturday 28.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Sunday 29.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Monday 30.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Tuesday 01.10.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Wednesday 02.10.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Thursday 03.10.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Friday 04.10.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Saturday 05.10.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Sunday 06.10.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA

ISSUE DATE: Wednesday 17th September 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper East Grey & White Labs

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
Upper East white and Grey labs	NA	No works Scheduled		NA
Monday 07.10.2019				
Upper East White and Grey labs	NA	<i>Public Holiday</i>		NA
Tuesday 08.10.2019				
Upper East Grey labs	YES	<u>EBL Installation</u> - Accept new EBL equipment - Crane into the Upper East grey Lab - Relocate into Upper West Grey / White Labs		NA
Wednesday 09.10.2019				
Upper East Grey labs	YES	<u>EBL Installation</u> - Accept new EBL equipment - Crane into the Upper East grey Lab - Relocate into Upper West Grey / White Labs		NA
Thursday 10.10.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Friday 11.10.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Saturday 12.10.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Sunday 13.10.2019				
Upper East White and Grey labs	NA	No works Scheduled		NA

ISSUE DATE: Wednesday 17th September 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
Monday 16.09.2019				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS & PCW SERVICES
Tuesday 17.09.2019				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS & PCW SERVICES
Wednesday 18.09.2019				
Upper West Grey And Black Only	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS & PCW SERVICES
Thursday 19.09.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in - Close walls in the new EBL space		No Service Isolations Scheduled
Friday 20.09.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in - Close walls in the new EBL space		No Service Isolations Scheduled
Saturday 21.09.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in - Close walls in the new EBL space		No Service Isolations Scheduled
Sunday 22.09.2019				
Upper West Grey And Black Only	TBC	No works Scheduled		NA
Monday 23.09.2019				
Upper West Grey And Black Only	TBC	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Tuesday 24.09.2019				
Upper West Grey And Black Only	TBC	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in - Final clean in the EBL space		No Service Isolations Scheduled
Wednesday 25.09.2019				
Upper West Grey And Black Only	TBC	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in - Final clean in the EBL space		No Service Isolations Scheduled
Thursday 26.09.2019				
Upper West Grey And Black Only	TBC	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in		No Service Isolations Scheduled

ISSUE DATE: Wednesday 17th September 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
		<ul style="list-style-type: none"> - Continue Electrical rough in - LSS rough in - Final clean in the EBL space 		
Friday 27.09.2019				
Upper West Grey And Black Only	TBC	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> <ul style="list-style-type: none"> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in - Final clean in the EBL space 		No Service Isolations Scheduled
Saturday 28.09.2019				
Upper West Grey And Black Only	TBC	No works Scheduled		No Service Isolations Scheduled
Sunday 29.09.2019				
Upper West Grey And Black Only	NO	No works Scheduled		NA
Monday 30.09.2019				
Upper West White, Grey And Black / EBL Lab	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> <ul style="list-style-type: none"> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in - Air balancing in all Upper West Labs, Grey and White 		User access restricted
Tuesday 01.10.2019				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> <ul style="list-style-type: none"> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in 		No Service Isolations Scheduled
Wednesday 02.10.2019				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> <ul style="list-style-type: none"> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in 		No Service Isolations Scheduled
Thursday 03.10.2019				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> <ul style="list-style-type: none"> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in 		No Service Isolations Scheduled
Friday 04.10.2019				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> <ul style="list-style-type: none"> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in 		No Service Isolations Scheduled
Saturday 05.10.2019				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> <ul style="list-style-type: none"> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in 		No Service Isolations Scheduled
Sunday 06.10.2019				
NA	NA	No works Scheduled		No Service Isolations Scheduled
Monday 07.10.2019				
NA	NA	<u>Public Holiday</u>		NA

ISSUE DATE: Wednesday 17th September 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
Tuesday 08.10.2019				
Upper West White & Grey Labs And Black space	YES	<u>EBL Installation</u> - Accept equipment - Crane into the Upper East grey Lab - Relocate into Upper West Grey / White Labs - Remove wall		No Service Isolations Scheduled
Wednesday 09.10.2019				
Upper West White & Grey Labs And Black space	YES	<u>EBL Installation</u> - Accept equipment - Relocate into Upper West Grey / White Labs - Remove wall		No Service Isolations Scheduled
Thursday 10.10.2019				
Upper West White & Grey Labs And Black space	YES	<u>EBL Installation</u> - Reinstate wall and glass windows		No Service Isolations Scheduled
Friday 11.10.2019				
Upper West White & Grey Labs And Black space	YES	<u>EBL Installation</u> - Reinstate wall and glass windows		No Service Isolations Scheduled
Saturday 12.10.2019				
NA	NA	No works Scheduled		No Service Isolations Scheduled
Sunday 13.10.2019				
NA	NA	No works Scheduled		No Service Isolations Scheduled
Monday 14.10.2019				
Upper West Grey & EBL Labs and Black space Only	YES	<u>EBL Installation</u> - TMC and Raith Engineers on site for Assembly and commissioning - Connection of services for the new EBL - Position ALD, and connect services		No Service Isolations Scheduled
Tuesday 15.10.2019				
Upper West Grey & EBL Labs and Black space Only	YES	<u>EBL Installation</u> - TMC and Raith Engineers on site for Assembly and commissioning - Connection of services for the new EBL - Position ALD, and connect services		No Service Isolations Scheduled
Wednesday 16.10.2019				
Upper West Grey & EBL Labs and Black space Only	YES	<u>EBL Installation</u> - TMC and Raith Engineers on site for Assembly and commissioning - Connection of services for the new EBL - Position ALD, and connect services		No Service Isolations Scheduled
Thursday 17.10.2019				
Upper West Grey & EBL Labs and Black space Only	YES	<u>EBL Installation</u> - TMC and Raith Engineers on site for Assembly and commissioning - Connection of services for the new EBL - Position ALD, and connect services		No Service Isolations Scheduled
Friday 18.10.2019				
Upper West Grey & EBL Labs and Black space Only	YES	<u>EBL Installation</u> - TMC and Raith Engineers on site for Assembly and commissioning - Connection of services for the new EBL - Position ALD, and connect services		No Service Isolations Scheduled

ISSUE DATE: Wednesday 17th September 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
Saturday 19.10.2019				
Upper West Grey & EBL Labs and Black space Only	YES	<u>EBL Installation</u> - TMC and Raith Engineers on site for Assembly and commissioning - Connection of services for the new EBL - Position ALD, and connect services		No Service Isolations Scheduled
Sunday 20.10.2019				
NA	NA	No works Scheduled		NA

ISSUE DATE: Wednesday 17th September 2019

Project Name:		UNSW ANFF J12 & K15 Lab Up-grade		Site Manager - Adrian Ryder	
Address:		Gate 14 barker Street Kensington		0414 685 952	
RUN SHEET; K15 South Lab, MBE 233 & Laser Lab 234					
Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations	
Monday 16.09.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install - Flooring preparations, Vinyl install - Table delivery		K15 South Lab 10 Weeks in total	
Tuesday 17.09.2019					
K15 South Lab 233	YES	<u>Final Clean</u> - Painting - Table install		K15 South Lab 10 Weeks in total	
Wednesday 18.09.2019					
K15 South Lab 233	YES	<u>Final Clean.</u> <u>Walk through, Inspections</u> - Defect rectification		K15 South Lab 10 Weeks in total	
Thursday 19.09.2019					
K15 South Lab 233	YES	<u>Final Clean.</u> - Defect rectification		K15 South Lab 10 Weeks in total	
Friday 20.09.2019					
K15 South Lab 233	YES	Final Clean - Defect rectification		K15 South Lab 10 Weeks in total	
Saturday 21.09.2019					
K15 South Lab 233	YES	<u>Final Clean.</u> - Defect rectification		K15 South Lab 10 Weeks in total	
Sunday 22.09.2019					
NA	NA	No works Scheduled		NA	
Monday 23.09.2019					
K15 South Lab 233	YES	<u>Hand over</u> <u>Walk through</u>		K15 South Lab 10 Weeks in total	