

ISSUE DATE: Wednesday 02nd October 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Lower East Grey & White Labs

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
Friday 18.10.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Start Lower East Lab Works.		TBC
Saturday 19.10.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Sunday 20.10.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Monday 21.10.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Tuesday 22.10.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Wednesday 23.10.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Thursday 24.10.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Friday 25.10.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Saturday 26.10.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Sunday 27.10.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Monday 28.10.2019				

ISSUE DATE: Wednesday 02nd October 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Lower East Grey & White Labs

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Tuesday 29.10.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Wednesday 30.10.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Thursday 31.10.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Friday 01.11.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Saturday 02.11.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Sunday 03.11.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Monday 04.11.2019				
LOWER East White & Grey labs AND Black space.	YES Total Lower East shutdown.	Lower East Lab Works.		TBC
Tuesday 05.11.2019				
NA	NO	<u>HAND BACK</u> <u>Lower east Lab</u>		NA

ISSUE DATE: Wednesday 02nd October 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper East Grey & White Labs

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
Monday 07.10.2019				
Upper East White and Grey labs	NA	<u>Public Holiday</u>		NA
Tuesday 08.10.2019				
Upper East Grey labs ONLY	YES	<u>EBL Installation</u> - Accept new EBL equipment - Crane into the Upper East grey Lab - Relocate into Upper West Grey / White Labs - Installation of new Distribution board		NA
Wednesday 09.10.2019				
Upper East Grey labs ONLY	YES	<u>EBL Installation</u> - Accept new EBL equipment - Crane into the Upper East grey Lab - Relocate into Upper West Grey / White Labs - Installation of new Distribution board		NA
NO Works scheduled between Thursday 10th October and Thursday 31st November				
Friday 01.11.2019				
Upper East Grey lab	NO	LPCVD Services to be Relocated / Redirected		NA
Saturday 02.11.2019				
Upper East Grey lab	NO	LPCVD Services to be Relocated / Redirected		NA
Sunday 03.11.2019				
Upper East Grey lab	NA	No works Scheduled		NA
Monday 04.11.2019				
Upper East Grey lab	NA	LPCVD Services to be Relocated / Redirected		NA
Tuesday 05.11.2019				
Upper East Grey lab	NO	LPCVD Services to be Relocated / Redirected		NA
Wednesday 06.11.2019				
Upper East Grey lab	NO	LPCVD Services to be Relocated / Redirected		NA
Thursday 07.11.2019				
Upper East Grey lab	NO	LPCVD Services to be Relocated / Redirected		NA

ISSUE DATE: Wednesday 02nd October 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper East Grey & White Labs

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
	NO	LPCVD Services to be Relocated / Redirected		NA
Friday 08.11.2019				
Upper East Grey lab	NO	LPCVD Services to be Relocated / Redirected		NA
Saturday 09.11.2019				
Upper East Grey lab	NO	LPCVD Services to be Relocated / Redirected		NA
Sunday 10.11.2019				
Upper East Grey lab	NA	No works Scheduled		NA
Monday 11.11.2019				
Upper East Grey lab	NO	LPCVD Services to be Relocated / Redirected TYSTAR LPCVD arrives on Campus		NA
Tuesday 12.11.2019				
Upper East Grey lab	YES Total Upper Grey Lab Space shutdown.	TYSTAR LPCVD arrives on Campus Crane lift into upper East Grey Lab		NA
Wednesday 13.11.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Thursday 14.11.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Friday 15.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Saturday 16.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Sunday 17.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC

ISSUE DATE: Wednesday 02nd October 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper East Grey & White Labs

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
Monday 18.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Tuesday 19.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Wednesday 20.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Thursday 21.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Friday 22.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Saturday 23.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Sunday 24.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Monday 25.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Tuesday 26.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Wednesday 27.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC

ISSUE DATE: Wednesday 02nd October 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper East Grey & White Labs

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
Thursday 28.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Friday 29.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Saturday 30.11.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Sunday 01.12.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works.		TBC
Monday 02.12.2019				
Upper East White & Grey labs AND Black space.	YES Total Upper East Lab Space shutdown.	Upper East Lab Space Works. Hand back Upper East Lab space.		TBC
Tuesday 03.12.2019				
TBC	TBC	Defect rectification works		TBC
Wednesday 04.12.2019				
TBC	TBC	Defect rectification works		TBC
Thursday 05.12.2019				
TBC	TBC	Defect rectification works		TBC
Friday 06.12.2019				
TBC	TBC	Defect rectification works		TBC
Saturday 07.12.2019				
TBC	TBC	Defect rectification works		TBC
Sunday 08.12.2019				

ISSUE DATE: Wednesday 02nd October 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper East Grey & White Labs

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
TBC	TBC	Defect rectification works		TBC
Monday 09.12.2019				
TBC	TBC	Defect rectification works		TBC
Tuesday 10.12.2019				
TBC	TBC	Defect rectification works		TBC
Wednesday 04.12.2019				
Upper East Grey lab	NO	Project Close		NA

ISSUE DATE: Wednesday 02nd October 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
Monday 30.09.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Tuesday 01.10.2019				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Wednesday 02.10.2019				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Thursday 03.10.2019				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Friday 04.10.2019				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Saturday 05.10.2019				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode & HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Sunday 06.10.2019				
NA	NA	No works Scheduled		No Service Isolations Scheduled
Monday 07.10.2019				
NA	NA	<u>Public Holiday</u>		NA
Tuesday 08.10.2019				
Upper West White & Grey Labs And Black space	YES	<u>EBL Installation</u> - Accept equipment - Crane into the Upper East grey Lab - Relocate into Upper West Grey / White Labs - Remove wall - Data cable rough in		No Service Isolations Scheduled
Wednesday 09.10.2019				
Upper West White & Grey Labs And Black space	YES	<u>EBL Installation</u> - Accept equipment - Crane into the Upper East grey Lab - Relocate into Upper West Grey / White Labs - Remove wall - Data cable rough in		No Service Isolations Scheduled
Thursday 10.10.2019				
Upper West White & Grey Labs And Black space	YES	<u>EBL Installation</u> - Reinstate wall and glass windows - Electrical and Data rough in and fit off		No Service Isolations Scheduled
Friday 11.10.2019				
		<u>EBL Installation</u> -		

ISSUE DATE: Wednesday 02nd October 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Construction works	User access restricted	Description of works	ANFF Comments	Scheduled Isolations
Upper West White & Grey Labs And Black space	YES	- Reinstate wall and glass windows - Electrical and Data rough in and fit off		No Service Isolations Scheduled
Saturday 12.10.2019				
NA	NA	No works Scheduled		No Service Isolations Scheduled
Sunday 13.10.2019				
NA	NA	No works Scheduled		No Service Isolations Scheduled
Monday 14.10.2019				
Upper West Grey & EBL Labs and Black space Only	YES	<u>EBL Installation</u> - TMC and Raith Engineers on site for Assembly and commissioning - Connection of services for the new EBL - Position ALD, and connect services		No Service Isolations Scheduled
Tuesday 15.10.2019				
Upper West Grey & EBL Labs and Black space Only	YES	<u>EBL Installation</u> - TMC and Raith Engineers on site for Assembly and commissioning - Connection of services for the new EBL - Position ALD, and connect services		No Service Isolations Scheduled
Wednesday 16.10.2019				
Upper West Grey & EBL Labs and Black space Only	YES	<u>EBL Installation</u> - TMC and Raith Engineers on site for Assembly and commissioning - Connection of services for the new EBL - Position ALD, and connect services		No Service Isolations Scheduled
Thursday 17.10.2019				
Upper West Grey & EBL Labs and Black space Only	YES	<u>EBL Installation</u> - TMC and Raith Engineers on site for Assembly and commissioning - Connection of services for the new EBL - Position ALD, and connect services		No Service Isolations Scheduled
Friday 18.10.2019				
Upper West Grey & EBL Labs and Black space Only	YES	<u>EBL Installation</u> - TMC and Raith Engineers on site for Assembly and commissioning - Connection of services for the new EBL - Position ALD, and connect services		No Service Isolations Scheduled
Saturday 19.10.2019				
Upper West Grey & EBL Labs and Black space Only	YES	<u>EBL Installation</u> - TMC and Raith Engineers on site for Assembly and commissioning - Connection of services for the new EBL - Position ALD, and connect services		No Service Isolations Scheduled
Sunday 20.10.2019				
NA	NA	No works Scheduled		NA