

ISSUE DATE: 19/06/19

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian
Address:	Gate 14 barker Street Kensington	0414 685 952

Intrusive:
 Y = lab or facilities shutdown required
 N = shutdown not required

Item No.	Description	Area/Location	Intrusive
Monday 24/06/2019			
1.00	Prepare White and Grey labs for hand over before 1.00pm	Upper west, White and Grey labs	Y
2.00	Lab investigations By Gordon Bates	Upper West labs and Black space	N
3.00	De-Isolate Air Handler units AHU's	Upper West, White and Grey labs	N
4.00	Re-Energise and De-Isolate the Chiller units for the Chilled water & Process water system	Roof top J12 Newton	N
5.00	Removal of redundant Cassett Air condition units. (Relocate to UNSW Stores, Randwick).	Upper West Black space	N
6.00			
7.00			
8.00			
Tuesday 25/06/2019			
1.00	Lab Manager and ANFF Process team to prepare and power up all Lab tools and equipment	Upper west, White and Grey labs	Y
2.00	Start Roughing in the Process water system	Upper West Black space	N
3.00	Continue roughing in Mech works.	Upper West Black space	N
4.00			
5.00			
6.00			
7.00			
8.00			
Wednesday 26/06/2019			
1.00	Continue roughing in the Process water system	Upper West Black space	N
2.00	Continue roughing in Mech works.	Upper West Black space	N
3.00			
4.00			
5.00			
6.00			
7.00			
8.00			
Thursday 27/06/2019			
1.00	Continue roughing in the Process water system	Upper west Black Space	N
2.00	Continue roughing in Mech works.	Upper west Black Space	N
3.00			
4.00			
5.00			
6.00			
7.00			
8.00			
Friday 28/06/2019			
1.00	Continue roughing in the Process water system	Upper west Black Space	N
2.00	Continue roughing in Mech works.	Upper west Black Space	N
3.00			
4.00			
5.00			
6.00			
7.00			
8.00			
Saturday 29/06/2019			
1.00	No Works Planned as yet.	NA	NA
2.00			
3.00			
4.00			
5.00			
6.00			
7.00			
8.00			
Monday 01/07/2019			
1.00	Rough in Mech services	Upper West Black space	N
2.00	Rough in Electrical services	Upper west Black space, Grey Lab	N
3.00	Rough in Process Gases & Process water loop	Upper west Black space, Grey Lab	N
4.00			
5.00			
6.00			
7.00			
8.00			
Tuesday 02/07/2019			
1.00	Rough in Mech services	Upper West Black space	N
2.00	Rough in Electrical services	Upper west Black space, Grey Lab	N
3.00	Rough in Process Gases & Process water loop	Upper west Black space, Grey Lab	N
4.00			
5.00			
6.00			

West labs shutdown
 Fri 21 - Mon 24 (PM) June

Maybe completed by Mon PM.
 Check email announcements

ISSUE DATE: 19/06/19

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian
Address:	Gate 14 barker Street Kensington	0414 685 952

Item No.	Description	Area/Location	Intrusive
7.00			
8.00			
Wednesday 03/07/2019			
1.00	Rough in Mech services	Upper West Black space	N
2.00	Rough in Electrical services	Upper west Black space, Grey Lab	N
3.00	Rough in Process Gases & Process water loop	Upper west Black space, Grey Lab	N
4.00			
5.00			
6.00			
7.00			
8.00			
Thursday 04/07/2019			
1.00	Rough in Mech services	Upper West Black space	N
2.00	Rough in Electrical services	Upper west Black space, Grey Lab	N
3.00	Rough in Process Gases & Process water loop	Upper west Black space, Grey Lab	N
4.00			
5.00			
6.00			
7.00			
8.00			
Friday 05/07/2019			
1.00	Rough in Mech services	Upper West Black space	N
2.00	Rough in Electrical services	Upper west Black space, Grey Lab	N
3.00	Rough in Process Gases & Process water loop	Upper west Black space, Grey Lab	N
4.00	Investigate Scaffold locations for K15 South labs	K15 South Corridore	N
5.00			
6.00			
7.00			
8.00			
9.00			
Saturday 06/07/2019			
1.00	No Works Planned as yet.	NA	NA
2.00			
3.00			
4.00			
5.00			
6.00			
7.00			
8.00			
Sunday 07/07/2019			
1.00			
2.00			
3.00			
4.00			
5.00			
6.00			
7.00			
8.00			