

ISSUE DATE: 26/06/19

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

UPPER WEST GREY LAB

Item No.	Service Isolations	Description of works	Trade/Service	Stakeholder restricted access, 5.30am-2.00pm
Monday 01/07/2019				
1.00	NA	No Works scheduled		NA
2.00				
3.00				
4.00				
5.00				
6.00				
7.00				
8.00				
Tuesday 02/07/2019				
1.00	NA	No Works scheduled		NA
2.00				
3.00				
4.00				
5.00				
6.00				
7.00				
8.00				
Wednesday 03/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough in services . No Dirty works.</u> Remove flooring tiles, install pipe work mounts for gas services, Cooling water, GEX (General Exhaust), & Vacuum Rough in Electrical cable from the electrical Distribution Board. (Isolation date to be confirmed) Reinstate flooring tiles before 2.00pm	UMECH Mirkom	YES
2.00				
3.00				
4.00				
5.00				
6.00				
7.00				
8.00				
Thursday 04/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough in services . No Dirty works.</u> Remove flooring tiles, install pipe work mounts for gas services, Cooling water, GEX (General Exhaust), & Vacuum Rough in Electrical cable from the electrical Distribution Board. (Isolation date to be confirmed) Reinstate flooring tiles before 2.00pm	UMECH Mirkom	YES
2.00				
3.00				
4.00				
5.00				
6.00				
7.00				
8.00				
Friday 05/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough in services . No Dirty works.</u> Remove flooring tiles, install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum Rough in Electrical cable from the electrical Distribution Board. (Isolation date to be confirmed) Reinstate flooring tiles before 2.00pm	UMECH Mirkom	YES
2.00				
3.00				
4.00				
5.00				
6.00				
7.00				
8.00				
Saturday 06/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough in services . No Dirty works.</u> Remove flooring tiles, install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum Rough in Electrical cable from the electrical Distribution Board. (Isolation date to be confirmed) Reinstate flooring tiles before 2.00pm	UMECH Mirkom	YES
2.00				
3.00				
4.00				
5.00				
6.00				
7.00				
8.00				
Monday 07/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough In services . No Dirty works.</u> Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum Mount Cooling water Panels in side the Black space. Rough in Data Reinstate flooring tiles before 2.00pm	UMECH Mirkom	YES
2.00				
3.00				
4.00				
5.00				
6.00				
7.00				
8.00				
Tuesday 08/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough In services . No Dirty works.</u> Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum Mount Cooling water Panels in side the Black space. Rough in Data Reinstate flooring tiles before 2.00pm	UMECH Mirkom	YES
2.00				
3.00				
4.00				
5.00				
6.00				
7.00				
8.00				
Wednesday 09/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough In services . No Dirty works.</u> Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum Mount Cooling water Panels in side the Black space. Rough in Data Reinstate flooring tiles before 2.00pm	UMECH Mirkom	YES
2.00				
3.00				
4.00				
5.00				
6.00				
7.00				
8.00				
Thursday 10/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough In services . No Dirty works.</u> Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum Mount Cooling water Panels in side the Black space. Rough in Data Reinstate flooring tiles before 2.00pm	UMECH Mirkom	YES
2.00				
3.00				
4.00				
5.00				
6.00				
7.00				
8.00				
Friday 11/07/2019				
1.00		<u>Rough In services . No Dirty works.</u>	UMECH	
2.00				

ISSUE DATE: 26/06/19

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

UPPER WEST GREY LAB

Item No.	Service Isolations	Description of works	Trade/Service	Stakeholder restricted access, 5.30am-2.00pm
3.00	No Service Isolations Scheduled	Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum		YES
4.00		Mount Cooling water Panels in side the Black space.		
5.00				
6.00		Rough in Data		
7.00				
8.00		Reinstate flooring tiles before 2.00pm		
Saturday 12/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough In services. No Dirty works.</u>	UMECH	YES
2.00				
3.00		Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum		
4.00		Mount Cooling water Panels in side the Black space.		
5.00				
6.00		Reinstate flooring tiles before 2.00pm		
Monday 14/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough In services. No Dirty works.</u>	UMECH	YES
2.00				
3.00		Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum		
4.00		Mount Cooling water Panels in side the Black space.		
5.00				
6.00		Reinstate flooring tiles before 2.00pm		
Tuesday 15/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough In services. No Dirty works.</u>	UMECH	YES
2.00				
3.00		Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum		
4.00		Mount Cooling water Panels in side the Black space.		
5.00				
6.00		Reinstate flooring tiles before 2.00pm		
Wednesday 16/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough In services. No Dirty works.</u>	UMECH	YES
2.00				
3.00		Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum		
4.00		Reinstate flooring tiles before 2.00pm		
5.00				
6.00				
Thursday 17/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough In services. No Dirty works.</u>	UMECH	YES
2.00				
3.00		Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum		
4.00		Reinstate flooring tiles before 2.00pm		
5.00				
6.00				
Friday 18/07/2019				
1.00	No Service Isolations Scheduled	<u>Rough In services. No Dirty works.</u>	UMECH	YES
2.00				
3.00		Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum		
4.00		Reinstate flooring tiles before 2.00pm		
5.00				
6.00				
Saturday 19/07/2019				
1.00	NA	No Works scheduled		NA
2.00				
3.00				
4.00				
5.00				
6.00				
7.00				
8.00				