

ISSUE DATE: 2/07/19

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Lab Space	Stakeholder restrictions in place, 5.30am-2.00pm	Description of works	ANFF Comments	Scheduled Isolations
Monday 08.07.2019				
Upper West Grey Only	YES	<u>Rough in services. No Dirty works.</u> - Remove flooring tiles, install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Rough in Electrical cable from the electrical Distribution Board. (Isolation date to be confirmed) - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
Tuesday 09.07.2019				
Upper West Grey Only	YES	<u>Rough in services. No Dirty works.</u> - Remove flooring tiles, install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Rough in Electrical cable from the electrical Distribution Board. (Isolation date to be confirmed) - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
Wednesday 10.07.2019				
Upper West Grey Only	YES	<u>Rough in services. No Dirty works.</u> - Remove flooring tiles, install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Rough in Electrical cable from the electrical Distribution Board. (Isolation date to be confirmed) - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
Thursday 11.07.2019				
Upper West Grey Only	YES	<u>Rough in services. No Dirty works.</u> - Remove flooring tiles, install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Rough in Electrical cable from the electrical Distribution Board. (Isolation date to be confirmed) - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
Friday 12.07.2019				
Upper West Grey Only	YES	<u>Rough in services. No Dirty works.</u> - Remove flooring tiles, install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Rough in Electrical cable from the electrical Distribution Board. (Isolation date to be confirmed) - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
Saturday 13.07.2019				
Upper West Grey Only	YES	<u>Rough in services. No Dirty works.</u> - Remove flooring tiles, install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Rough in Electrical cable from the electrical Distribution Board. (Isolation date to be confirmed) - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
Sunday 14.07.2019				
NA	NA	NA		NA
Monday 15.07.2019				
Upper West Grey Only	YES	<u>Rough In services. No Dirty works.</u> - Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Mount Cooling water Panels in side the Black space. - Rough in Data - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
Tuesday 16.07.2019				
Upper West Grey Only	YES	<u>Rough In services. No Dirty works.</u> - Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Mount Cooling water Panels in side the Black space. - Rough in Data - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
Wednesday 17.07.2019				
Upper West Grey Only	YES	<u>Rough In services. No Dirty works.</u> - Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Mount Cooling water Panels in side the Black space. - Rough in Data - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
Thursday 18.07.2019				
Upper West Grey Only	YES	<u>Rough In services. No Dirty works.</u> - Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Mount Cooling water Panels in side the Black space. - Rough in Data - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
Friday 19.07.2019				
		<u>Rough In services.</u>		

ISSUE DATE: 2/07/19

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Lab Space	Stakeholder restrictions in place, 5.30am-2.00pm	Description of works	ANFF Comments	Scheduled Isolations
Grey Lab White Lab Black Space	YES, EXTENDED WEEKEND WORKS 19 - 23/07/2019	- Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Mounting cooling water Panels in side the Black space. - Rough in Data - Reinstate flooring tiles before 2.00pm <u>WHITE LAB</u> -Remove metal duct work in the Black space to make way for the new duct sections.		FULL LAB SHUTDOWN, WHITE AND GREY. 19 - 23/07/2019 AHU 1 & 2
		Saturday 20.07.2019		
Grey Lab White Lab Black Space	YES, EXTENDED WEEKEND WORKS 19 - 23/07/2019	<u>Rough In services. No Dirty works.</u> - Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Mount Cooling water Panels in side the Black space. - Reinstate flooring tiles before 2.00pm <u>WHITE LAB</u> -Remove metal duct work in the Black space to make way for the new duct sections.		FULL LAB SHUTDOWN, WHITE AND GREY. 19 - 23/07/2019 AHU 1 & 2
		Sunday 21.07.2019		
Grey Lab White Lab Black Space	YES, EXTENDED WEEKEND WORKS 19 - 23/07/2019	<u>WHITE LAB</u> -Remove metal duct work in the Black space to make way for the new duct sections. - Install new sections of duct work		FULL LAB SHUTDOWN, WHITE AND GREY. 19 - 23/07/2019 AHU 1 & 2
		Monday 22.07.2019		
Grey Lab White Lab Black Space	YES, EXTENDED WEEKEND WORKS 19 - 23/07/2019	<u>Rough In services. No Dirty works.</u> - Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Mount Cooling water Panels in side the Black space. - Reinstate flooring tiles before 2.00pm <u>WHITE LAB</u> -Remove metal duct work in the Black space to make way for the new duct sections.		FULL LAB SHUTDOWN, WHITE AND GREY. 19 - 23/07/2019 AHU 1 & 2
		Tuesday 23.07.2019		
Grey Lab White Lab Black Space	YES, EXTENDED WEEKEND WORKS 19 - 23/07/2019	<u>Rough In services. No Dirty works.</u> - Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Mount Cooling water Panels in side the Black space. - Reinstate flooring tiles before 2.00pm <u>WHITE LAB</u> - Install new sections of duct work. - Complete duct works. - Turn Air Handlers back on		FULL LAB SHUTDOWN, WHITE AND GREY. 19 - 23/07/2019 Ahu 1 & 2
		Wednesday 24.07.2019		
Upper West Grey Only	YES	<u>Rough In services. No Dirty works.</u> - Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Mount Cooling water Panels in side the Black space. - Rough in Data - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
		Thursday 25.07.2019		
Upper West Grey Only	YES	<u>Rough In services. No Dirty works.</u> - Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Mount Cooling water Panels in side the Black space. - Rough in Data - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
		Friday 26.07.2019		
Upper West Grey Only	YES	<u>Rough In services. No Dirty works.</u> - Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Mount Cooling water Panels in side the Black space. - Rough in Data - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
		Saturday 27.07.2019		
Upper West Grey Only	YES	<u>Rough In services. No Dirty works.</u> - Install pipe work for gas services, Cooling water, GEX (General Exhaust), & Vacuum - Mount Cooling water Panels in side the Black space. - Rough in Data - Reinstate flooring tiles before 2.00pm		No Service Isolations Scheduled
		Sunday 28.07.2019		
Upper West Grey Only	NA	No works Scheduled		NA

ISSUE DATE: 2/07/19

Project Name:		UNSW ANFF J12 & K15 Lab Up-grade <td colspan="2">Site Manager - Adrian Ryder</td>		Site Manager - Adrian Ryder	
Address:		Gate 14 Barker Street Kensington <td colspan="2">0414 686 952</td>		0414 686 952	
RUN SHEET; K15 South Lab, MBE 233 & Laser Lab 234					
Lab Space	Stakeholder restrictions in place	Description of works	ANFF Comments	Scheduled Isolations	
Saturday 13.07.2019					
K15 South Lab	YES	<u>Take over Lab space.</u> -Relocate Dangerous goods cabinets -Install Hoarding to separate construction site and clear access Path to laser Lab -Prepare to box up MBE tool and associated equipment		K15 South Lab 10 Weeks in total	
Sunday 14.07.2019					
K15 South Lab	YES	<u>Take over Lab space.</u> -Relocate Dangerous goods cabinets -Install Hoarding to separate construction site and clear access Path to laser Lab -Prepare to box up MBE tool and associated equipment		K15 South Lab 10 Weeks in total	
Monday 15.07.2019					
K15 South Lab	YES	<u>Lab Preparation works</u> - Cover and Box up MBE tool with Plywood protection, cover Plywood with Corflute, tape all edges and base to the floor. - Cover remaining equipment with Plastic drop sheets, then Canvas covers		K15 South Lab 10 Weeks in total	
Tuesday 16.07.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Prepare for Demo works. - Cut out Ceiling for mechanical works. - Investigate ceiling space works		K15 South Lab 10 Weeks in total	
Wednesday 17.07.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Prepare for Demo works. - Cut out Ceiling for mechanical works. - Investigate ceiling space works		K15 South Lab 10 Weeks in total	
Thursday 18.07.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Prepare for Demo works. - Cut out Ceiling for mechanical works. - Investigate ceiling space works		K15 South Lab 10 Weeks in total	
Friday 19.07.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Prepare for Demo works. - Cut out Ceiling for mechanical works. - Investigate ceiling space works		K15 South Lab 10 Weeks in total	
Saturday 20.07.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Prepare for Demo works. - Cut out Ceiling for mechanical works. - Investigate ceiling space works		K15 South Lab 10 Weeks in total	
Sunday 21.07.2019					
K15 South Lab	YES	No works Scheduled		K15 South Lab 10 Weeks in total	
Monday 22.07.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Prepare for Demo works. - Cut out Ceiling for mechanical works. - Remove and install new Duct sections, heaters and Humidifier.		K15 South Lab 10 Weeks in total	
Tuesday 23.07.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Prepare for Demo works. - Cut out Ceiling for mechanical works. - Remove and install new Duct sections, heaters and Humidifier.		K15 South Lab 10 Weeks in total	
Wednesday 24.07.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Demo works - Cut out Ceiling for mechanical works. - Remove and install new Duct sections, heaters and Humidifier. - Framing and partitioning of walls and door frames - Plumbing works, drain and waste for Humidifier and Fume Cupboard		K15 South Lab 10 Weeks in total	
Thursday 25.07.2019					
K15 South Lab	YES	<u>Dirty works.</u> - Demo works - Cut out Ceiling for mechanical works. - Remove and install new Duct sections, heaters and Humidifier. - Framing and partitioning of walls and door frames - Plumbing works, drain and waste for Humidifier and Fume Cupboard		K15 South Lab 10 Weeks in total	

		Plumbing works, drain and waste for Humidifier and Fume Cupboard	
Friday 26.07.2019			
K15 South Lab	YES	<u>Dirty works.</u> - Demo works - Cut out Ceiling for mechanical works. - Remove and install new Duct sections, heaters and Humidifier. - Framing and partitioning of walls and door frames - Plumbing works, drain and waste for Humidifier and Fume Cupboard	K15 South Lab 10 Weeks in total
Saturday 27.07.2019			
K15 South Lab	YES	No works Scheduled	K15 South Lab 10 Weeks in total
Sunday 28.07.2019			
K15 South Lab	YES	No works Scheduled	K15 South Lab 10 Weeks in total