

ISSUE DATE: 6/08/19

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper East Grey & White Labs

Lab Space	Stakeholder restrictions in place, Full shut down	Description of works	ANFF Comments	Scheduled Isolations
Thursday 29.08.2019				
Upper East White and Grey labs	YES	Oxford RIE Relocate - Prepare to relocate Oxford RIE - Disconnect and cap, and test existing services		ALL PROCESS GAS SERVICES
Friday 30.08.2019				
Upper East White and Grey labs	YES	Oxford RIE Relocate - Prepare to relocate Oxford RIE - Disconnect and cap, and test existing services		ALL PROCESS GAS SERVICES
Saturday 31.08.2019				
Upper East White and Grey labs	YES	Oxford RIE Relocate - Prepare to relocate Oxford RIE - Disconnect and cap, and test existing services		ALL PROCESS GAS SERVICES
Sunday 01.09.2019				
Upper East White and Grey labs	NA	No works Scheduled		NA
Monday 02.09.2019				
Upper East White and Grey labs	YES	Oxford RIE Relocate - Prepare to relocate Oxford RIE - Disconnect and cap, and test existing services		ALL PROCESS GAS SERVICES
Tuesday 03.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Wednesday 04.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Thursday 05.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Friday 06.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Saturday 07.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Sunday 08.09.2019				

ISSUE DATE: 6/08/19

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper East Grey & White Labs

Lab Space	Stakeholder restrictions in place, Full shut down	Description of works	ANFF Comments	Scheduled Isolations
Upper East White and Grey labs	NA	No works Scheduled		NA

ISSUE DATE: 6/08/19

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Lab Space	Stakeholder restrictions in place, 5.30am-2.00pm	Description of works	ANFF Comments	Scheduled Isolations
Monday 19.08.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Continue Process gas works - Continue Electrical rough in. <u>Dirty works.</u> - Black space Partion building walls and ceiling		No Service Isolations Scheduled
Tuesday 20.08.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Continue Process gas works - Continue Electrical rough in. <u>Dirty works.</u> - Black space Partion building walls and ceiling		No Service Isolations Scheduled
Wednesday 21.08.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Continue Process gas works - Continue Electrical rough in. <u>Dirty works.</u> - Black space Partion building walls and ceiling		No Service Isolations Scheduled
Thursday 22.08.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Continue Process gas works - Continue Electrical rough in. <u>Dirty works.</u> - Black space Partion building walls and ceiling		No Service Isolations Scheduled
Friday 23.08.2019				
Black space only	NO	<u>Rough in services. No Dirty works.</u> - Continue Process gas works - Continue Electrical rough in. <u>Dirty works.</u> - Black space Partion building walls and ceiling		No Service Isolations Scheduled
Saturday 24.08.2019				
Black space only	NO	Ceiling and wall partioning works. Black space only		No Service Isolations Scheduled
Sunday 25.08.2019				
NA	NA	NA		NA
Monday 26.08.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Installing process gas valves and pipe work - Gas exhaust works <u>Dirty works.</u> - Black space Partion building walls and ceiling		No Service Isolations Scheduled
Tuesday 27.08.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Installing process gas valves and pipe work - Gas exhaust works <u>Dirty works.</u> - Black space Partion building walls and ceiling		No Service Isolations Scheduled
Wednesday 28.08.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Installing process gas valves and pipe work - Gas exhaust works <u>Dirty works.</u> - Black space Partion building walls and ceiling		No Service Isolations Scheduled
Thursday 29.08.2019				
Upper West Grey & White Labs And Black space	YES	<u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS SERVICES
Friday 30.08.2019				
		<u>Rough in services. No Dirty works.</u>		

ISSUE DATE: 6/08/19

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Lab Space	Stakeholder restrictions in place, 5.30am-2.00pm	Description of works	ANFF Comments	Scheduled Isolations
Upper West Grey & White Labs And Black space	YES	- Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS SERVICES
		Saturday 31.08.2019		
Upper West Grey & White Labs And Black space	YES	<u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS SERVICES
		Sunday 01.09.2019		
Upper West Grey & White Labs And Black space	YES	NA		NA
		Monday 02.09.2019		
Upper West Grey & White Labs And Black space	YES	<u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS SERVICES
		Tuesday 03.09.2019		
Upper West Grey & White Labs And Black space	YES	<u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS SERVICES
		Wednesday 04.09.2019		
Upper West Grey & White Labs And Black space	YES	<u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS SERVICES
		Thursday 05.09.2019		
Upper West Grey & White Labs And Black space	YES	<u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS SERVICES
		Friday 06.09.2019		
Upper West Grey & White Labs And Black space	YES	<u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS SERVICES
		Saturday 07.09.2019		
Upper West Grey & White Labs And Black space	YES	<u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS SERVICES
		Sunday 08.09.2019		
Upper West Grey & White Labs And Black space	YES	No works Scheduled		NA

Project Name:		UNSW ANFF J12 & K15 Lab Up-grade		Site Manager - Adrian Ryder	
Address:		Gate 14 barker Street Kensington		0414 685 952	
RUN SHEET; K15 South Lab, MBE 233 & Laser Lab 234					
Lab Space	Stakeholder restrictions in place	Description of works	ANFF Comments	Scheduled Isolations	
Monday 19.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		Electrical DB, Circuit breakers K15 South Lab 10 Weeks in total	
Tuesday 20.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		K15 South Lab 10 Weeks in total	
Wednesday 21.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		K15 South Lab 10 Weeks in total	
Thursday 22.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		K15 South Lab 10 Weeks in total	
Friday 23.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		K15 South Lab 10 Weeks in total	
Saturday 24.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		K15 South Lab 10 Weeks in total	
Sunday 25.08.2019					
K15 South Lab 233	YES	No works Scheduled		K15 South Lab 10 Weeks in total	
Monday 26.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		K15 South Lab 10 Weeks in total	
Tuesday 27.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total	
Wednesday 28.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total	
Thursday 29.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total	
Friday 30.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total	
Saturday 31.08.2019					
		<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data			

K15 South Lab 233	YES	- Roughing in Power and Data		K15 South Lab 10 Weeks in total
Sunday 01.09.2019				
K15 South Lab 233	YES	No works Scheduled		K15 South Lab 10 Weeks in total
Monday 02.09.2019				
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Door frames and Doors - Roughing in Power and Data		K15 South Lab 10 Weeks in total
Tuesday 03.09.2019				
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total
Wednesday 04.09.2019				
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total
Thursday 05.09.2019				
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data - Mechanical duct works		K15 South Lab 10 Weeks in total
Friday 06.09.2019				
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data - Mechanical duct works		K15 South Lab 10 Weeks in total
Saturday 07.09.2019				
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data - Mechanical duct works		K15 South Lab 10 Weeks in total
Sunday 08.09.2019				
K15 South Lab 233	YES	No works Scheduled		K15 South Lab 10 Weeks in total