

ISSUE DATE: Wednesday 15 August 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper East Grey & White Labs

Lab Space	Stakeholder restrictions in place, Full shut down	Description of works	ANFF Comments	Scheduled Isolations
Monday 02.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Tuesday 03.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Wednesday 04.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Thursday 05.09.2019				
Upper East White and Grey labs	NO	<u>Oxford RIE Relocate</u> - Prepare to relocate Oxford RIE - Disconnect and cap, and test existing services		ALL PROCESS GAS SERVICES
Friday 06.09.2019				
Upper East White and Grey labs	NO	<u>Oxford RIE Relocate</u> - Prepare to relocate Oxford RIE - Disconnect and cap, and test existing services		ALL PROCESS GAS SERVICES
Saturday 07.09.2019				
Upper East White and Grey labs	NO	<u>Oxford RIE Relocate</u> - Prepare to relocate Oxford RIE - Disconnect and cap, and test existing services		ALL PROCESS GAS SERVICES
Sunday 08.09.2019				
Upper East White and Grey labs	NA	No works Scheduled		ALL PROCESS GAS SERVICES
Monday 09.09.2019				
Upper East White and Grey labs	YES	<u>Oxford RIE Relocate</u> - Prepare to relocate Oxford RIE - Disconnect and cap, and test existing services - Hand back Grey space		ALL PROCESS GAS SERVICES
Tuesday 10.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Wednesday 11.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA

ISSUE DATE: Wednesday 15 August 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper East Grey & White Labs

Lab Space	Stakeholder restrictions in place, Full shut down	Description of works	ANFF Comments	Scheduled Isolations
Thursday 12.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Friday 13.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Saturday 14.09.2019				
Upper East White and Grey labs	NO	No works Scheduled		NA
Sunday 15.09.2019				
Upper East White and Grey labs	NA	No works Scheduled		NA

ISSUE DATE: Wednesday 15 August 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Lab Space	Stakeholder restrictions in place, 5.30am-2.00pm	Description of works	ANFF Comments	Scheduled Isolations
Monday 02.09.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Tuesday 03.09.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Wednesday 04.09.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Thursday 05.09.2019				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation - Install power and Data		ALL PROCESS GAS SERVICES
Friday 06.09.2019				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation - Install power and Data		ALL PROCESS GAS SERVICES
Saturday 07.09.2019				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation - Install power and Data		ALL PROCESS GAS SERVICES
Sunday 08.09.2019				
Upper West White & Grey Labs And Black	NA	No works Scheduled		ALL PROCESS GAS SERVICES
Monday 09.09.2019				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation - Install power and Data		ALL PROCESS GAS SERVICES
Tuesday 10.09.2019				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation - Install power and Data		ALL PROCESS GAS SERVICES
Wednesday 11.09.2019				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation - Install power and Data		ALL PROCESS GAS SERVICES
Thursday 12.09.2019				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation - Install power and Data		ALL PROCESS GAS SERVICES
Friday 13.09.2019				

ISSUE DATE: Wednesday 15 August 2019

Project Name:	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
Address:	Gate 14 barker Street Kensington	0414 685 952

RUN SHEET; J12 Upper West Grey & White Lab

Lab Space	Stakeholder restrictions in place, 5.30am-2.00pm	Description of works	ANFF Comments	Scheduled Isolations
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation - Install power and Data		ALL PROCESS GAS SERVICES
Saturday 14.09.2019				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS SERVICES
Sunday 15.09.2019				
Upper West White & Grey Labs And Black	NA	No works Scheduled		ALL PROCESS GAS SERVICES
Monday 16.09.2019				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS SERVICES
Tuesday 17.09.2019				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u> <u>Rough in services. No Dirty works.</u> - Installing process gas services and pipe work - Oxford RIE works, Shut down and relocation		ALL PROCESS GAS SERVICES
Wednesday 18.09.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Thursday 19.09.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Friday 20.09.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Saturday 21.09.2019				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
Sunday 22.09.2019				
Upper West Grey And Black Only	YES	No works Scheduled		NA

ISSUE DATE: Wednesday 15 August 2019

Project Name:		UNSW ANFF J12 & K15 Lab Up-grade		Site Manager - Adrian Ryder	
Address:		Gate 14 barker Street Kensington		0414 685 952	
RUN SHEET; K15 South Lab, MBE 233 & Laser Lab 234					
Lab Space	Stakeholder restrictions in place	Description of works	ANFF Comments	Scheduled Isolations	
Monday 26.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling		K15 South Lab 10 Weeks in total	
Tuesday 27.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total	
Wednesday 28.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total	
Thursday 29.08.2019					
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total	
Friday 30.08.2019					
K15 South Lab 233 & Laser Lab	YES	<u>Laser Lab Shut down.</u> - Electrical distrubtion works - Mechanical Duct works <u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total <u>Laser Lab Electrical</u>	
Saturday 31.08.2019					
K15 South Lab 233 & Laser Lab	YES	<u>Laser Lab Shut down.</u> - Electrical distrubtion works - Mechanical Duct works <u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total <u>Laser Lab Electrical</u>	
Sunday 01.09.2019					
K15 South Lab 233 & Laser Lab	YES	No works Scheduled		K15 South Lab 10 Weeks in total <u>Laser Lab Electrical</u>	
Monday 02.09.2019					
K15 South Lab 233 & Laser Lab	YES	<u>Laser Lab Shut down.</u> - Electrical distrubtion works - Mechanical Duct works <u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total <u>Laser Lab Electrical</u>	
Tuesday 03.09.2019					
K15 South Lab 233 & Laser Lab	YES	<u>Laser Lab Shut down.</u> - Electrical distrubtion works - Mechanical Duct works <u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total <u>Laser Lab Electrical</u>	
Wednesday 04.09.2019					
K15 South Lab 233 & Laser Lab	YES	<u>Laser Lab Shut down.</u> - Electrical distrubtion works - Mechanical Duct works <u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total <u>Laser Lab Electrical</u>	
Thursday 05.09.2019					
K15 South Lab 233 & Laser Lab	YES	<u>Laser Lab Shut down.</u> - Electrical distrubtion works - Mechanical Duct works <u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total <u>Laser Lab Electrical</u>	
Friday 06.09.2019					
K15 South Lab 233 & Laser Lab	YES	<u>Laser Lab Shut down.</u> - Electrical distrubtion works - Mechanical Duct works <u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total <u>Laser Lab Electrical</u>	
Saturday 07.09.2019					
K15 South Lab 233	YES	<u>Laser Lab Shut down.</u> - Electrical distrubtion works - Mechanical Duct works <u>Dirty works.</u>		K15 South Lab 10 Weeks in total	

& Laser Lab	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		10 Weeks in total <u>Laser Lab Electrical</u>
Sunday 08.09.2019				
K15 South Lab 233 & Laser Lab	YES	No works Scheduled		K15 South Lab 10 Weeks in total
Monday 09.09.2019				
K15 South Lab 233 & Laser Lab	YES	<u>Laser Lab Shut down.</u> - Electrical distrubtion works - Mechanical Duct works <u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total <u>Laser Lab Electrical</u>
Tuesday 10.09.2019				
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install		K15 South Lab 10 Weeks in total
Wednesday 11.09.2019				
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install		K15 South Lab 10 Weeks in total
Thursday 12.09.2019				
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install - Flooring preperations		K15 South Lab 10 Weeks in total
Friday 13.09.2019				
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install - Flooring preperations		K15 South Lab 10 Weeks in total
Saturday 14.09.2019				
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install - Flooring preperations		K15 South Lab 10 Weeks in total
Sunday 15.09.2019				
K15 South Lab 233	YES	No works Scheduled		K15 South Lab 10 Weeks in total
Monday 16.09.2019				
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install - Flooring preperations, Vinyl install		K15 South Lab 10 Weeks in total
Tuesday 17.09.2019				
K15 South Lab 233	YES	<u>Dirty works.</u> - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install - Flooring preperations, Vinyl Install		K15 South Lab 10 Weeks in total
Wednesday 18.09.2019				
K15 South Lab 233	YES	<u>Final Clean.</u> <u>Walk through, Inspections</u> - Defect rectification		K15 South Lab 10 Weeks in total
Thursday 19.09.2019				
K15 South Lab 233	YES	<u>Final Clean.</u> - Defect rectification		K15 South Lab 10 Weeks in total
Friday 20.09.2019				
K15 South Lab 233	YES	Final Clean - Defect rectification		K15 South Lab 10 Weeks in total
Saturday 21.09.2019				
K15 South Lab 233	YES	<u>Final Clean.</u> - Defect rectification		K15 South Lab 10 Weeks in total

Sunday 22.09.2019				
NA	NA	No works Scheduled		NA
Monday 23.09.2019				
K15 South Lab 233	YES	<u>Hand over</u> <u>Walk through</u>		K15 South Lab 10 Weeks in total