

ISSUE DATE: Wednesday 04th September 2019

|                      |                                  |                             |
|----------------------|----------------------------------|-----------------------------|
| <b>Project Name:</b> | UNSW ANFF J12 & K15 Lab Up-grade | Site Manager - Adrian Ryder |
| <b>Address:</b>      | Gate 14 barker Street Kensington | 0414 685 952                |

## RUN SHEET; J12 Lower East Grey & White Labs

| Lab Space                      | Stakeholder restrictions in place, Full shut down | Description of works | ANFF Comments | Scheduled Isolations |
|--------------------------------|---|----------------------|---------------|----------------------|
| <b>Monday 02.09.2019</b>       |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Tuesday 03.09.2019</b>      |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Wednesday 04.09.2019</b>    |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Thursday 05.09.2019</b>     |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Friday 06.09.2019</b>       |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Saturday 07.09.2019</b>     |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Sunday 08.09.2019</b>       |   |                      |               |                      |
| Lower East White and Grey labs | NA  | No works Scheduled   |               | NA                   |
| <b>Monday 09.09.2019</b>       |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Tuesday 10.09.2019</b>      |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Wednesday 11.09.2019</b>    |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |

ISSUE DATE: Wednesday 04th September 2019

|                      |                                  |                             |
|----------------------|----------------------------------|-----------------------------|
| <b>Project Name:</b> | UNSW ANFF J12 & K15 Lab Up-grade | Site Manager - Adrian Ryder |
| <b>Address:</b>      | Gate 14 barker Street Kensington | 0414 685 952                |

## RUN SHEET; J12 Lower East Grey & White Labs

| Lab Space                      | Stakeholder restrictions in place, Full shut down | Description of works | ANFF Comments | Scheduled Isolations |
|--------------------------------|---|----------------------|---------------|----------------------|
| <b>Thursday 12.09.2019</b>     |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Friday 13.09.2019</b>       |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Saturday 14.09.2019</b>     |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Sunday 15.09.2019</b>       |   |                      |               |                      |
| Lower East White and Grey labs | NA  | No works Scheduled   |               | NA                   |
| <b>Monday 16.09.2019</b>       |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Tuesday 17.09.2019</b>      |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Wednesday 18.09.2019</b>    |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Thursday 19.09.2019</b>     |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Friday 20.09.2019</b>       |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Saturday 21.09.2019</b>     |   |                      |               |                      |
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Sunday 22.09.2019</b>       |   |                      |               |                      |

ISSUE DATE: Wednesday 04th September 2019

|                      |                                  |                             |
|----------------------|----------------------------------|-----------------------------|
| <b>Project Name:</b> | UNSW ANFF J12 & K15 Lab Up-grade | Site Manager - Adrian Ryder |
| <b>Address:</b>      | Gate 14 barker Street Kensington | 0414 685 952                |

## RUN SHEET; J12 Lower East Grey & White Labs

| Lab Space                      | Stakeholder restrictions in place, Full shut down | Description of works | ANFF Comments | Scheduled Isolations |
|--------------------------------|---|----------------------|---------------|----------------------|
| Lower East White and Grey labs | NO  | No works Scheduled   |               | NA                   |

ISSUE DATE: Wednesday 04th September 2019

|               |                                  |                             |
|---------------|----------------------------------|-----------------------------|
| Project Name: | UNSW ANFF J12 & K15 Lab Up-grade | Site Manager - Adrian Ryder |
| Address:      | Gate 14 barker Street Kensington | 0414 685 952                |

## RUN SHEET; J12 Upper East Grey & White Labs

| Lab Space                      | Stakeholder restrictions in place, Full shut down | Description of works   | ANFF Comments | Scheduled Isolations     |
|--------------------------------|---|--|---------------|--------------------------|
| <b>Monday 02.09.2019</b>       |   |  |               |                          |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                       |
| <b>Tuesday 03.09.2019</b>      |   |  |               |                          |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                       |
| <b>Wednesday 04.09.2019</b>    |   |  |               |                          |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                       |
| <b>Thursday 05.09.2019</b>     |   |  |               |                          |
| Upper East White and Grey labs | NO  | <u>Oxford RIE Relocate</u><br>- Prepare to relocate Oxford RIE<br>- Disconnect and cap, and test existing services                           |               | ALL PROCESS GAS SERVICES |
| <b>Friday 06.09.2019</b>       |   |  |               |                          |
| Upper East White and Grey labs | NO  | <u>Oxford RIE Relocate</u><br>- Prepare to relocate Oxford RIE<br>- Disconnect and cap, and test existing services                           |               | ALL PROCESS GAS SERVICES |
| <b>Saturday 07.09.2019</b>     |   |  |               |                          |
| Upper East White and Grey labs | NO  | <u>Oxford RIE Relocate</u><br>- Prepare to relocate Oxford RIE<br>- Disconnect and cap, and test existing services                           |               | ALL PROCESS GAS SERVICES |
| <b>Sunday 08.09.2019</b>       |   |  |               |                          |
| Upper East White and Grey labs | NA  | No works Scheduled   |               | ALL PROCESS GAS SERVICES |
| <b>Monday 09.09.2019</b>       |   |  |               |                          |
| Upper East White and Grey labs | YES   | <u>Oxford RIE Relocate</u><br>- Prepare to relocate Oxford RIE<br>- Disconnect and cap, and test existing services<br>- Hand back Grey space |               | ALL PROCESS GAS SERVICES |
| <b>Tuesday 10.09.2019</b>      |   |  |               |                          |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                       |
| <b>Wednesday 11.09.2019</b>    |   |  |               |                          |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                       |

ISSUE DATE: Wednesday 04th September 2019

|                      |                                  |                             |
|----------------------|----------------------------------|-----------------------------|
| <b>Project Name:</b> | UNSW ANFF J12 & K15 Lab Up-grade | Site Manager - Adrian Ryder |
| <b>Address:</b>      | Gate 14 barker Street Kensington | 0414 685 952                |

## RUN SHEET; J12 Upper East Grey & White Labs

| Lab Space                      | Stakeholder restrictions in place, Full shut down | Description of works | ANFF Comments | Scheduled Isolations |
|--------------------------------|---|----------------------|---------------|----------------------|
| <b>Thursday 12.09.2019</b>     |   |                      |               |                      |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Friday 13.09.2019</b>       |   |                      |               |                      |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Saturday 14.09.2019</b>     |   |                      |               |                      |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Sunday 15.09.2019</b>       |   |                      |               |                      |
| Upper East White and Grey labs | NA  | No works Scheduled   |               | NA                   |
| <b>Monday 16.09.2019</b>       |   |                      |               |                      |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Tuesday 17.09.2019</b>      |   |                      |               |                      |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Wednesday 18.09.2019</b>    |   |                      |               |                      |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Thursday 19.09.2019</b>     |   |                      |               |                      |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Friday 20.09.2019</b>       |   |                      |               |                      |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Saturday 21.09.2019</b>     |   |                      |               |                      |
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                   |
| <b>Sunday 22.09.2019</b>       |   |                      |               |                      |

ISSUE DATE: Wednesday 04th September 2019

|                      |                                  |                             |
|----------------------|----------------------------------|-----------------------------|
| <b>Project Name:</b> | UNSW ANFF J12 & K15 Lab Up-grade | Site Manager - Adrian Ryder |
| <b>Address:</b>      | Gate 14 barker Street Kensington | 0414 685 952                |

## RUN SHEET; J12 Upper East Grey & White Labs

| Lab Space                      | Stakeholder restrictions in place, Full shut down | Description of works | ANFF Comments | Scheduled Isolations |
|--------------------------------|---|----------------------|---------------|----------------------|
| Upper East White and Grey labs | NO  | No works Scheduled   |               | NA                   |

ISSUE DATE: Wednesday 04th September 2019

|                      |                                  |                             |
|----------------------|----------------------------------|-----------------------------|
| <b>Project Name:</b> | UNSW ANFF J12 & K15 Lab Up-grade | Site Manager - Adrian Ryder |
| <b>Address:</b>      | Gate 14 barker Street Kensington | 0414 685 952                |

## RUN SHEET; J12 Upper West Grey & White Lab

| Lab Space                              | Stakeholder restrictions in place, 5.30am-2.00pm | Description of works   | ANFF Comments | Scheduled Isolations            |
|--|--|--|---------------|---------------------------------|
| <b>Monday 02.09.2019</b>               |  |  |               |                                 |
| Upper West Grey And Black Only         | YES  | <u>Rough in services. No Dirty works.</u><br>- Tool services.<br>- Continue Process gas works<br>- Continue Electrical rough in<br>- LSS rough in  |               | No Service Isolations Scheduled |
| <b>Tuesday 03.09.2019</b>              |  |  |               |                                 |
| Upper West Grey And Black Only         | YES  | <u>Rough in services. No Dirty works.</u><br>- Tool services.<br>- Continue Process gas works<br>- Continue Electrical rough in<br>- LSS rough in  |               | No Service Isolations Scheduled |
| <b>Wednesday 04.09.2019</b>            |  |  |               |                                 |
| Upper West Grey And Black Only         | YES  | <u>Rough in services. No Dirty works.</u><br>- Tool services.<br>- Continue Process gas works<br>- Continue Electrical rough in<br>- LSS rough in  |               | No Service Isolations Scheduled |
| <b>Thursday 05.09.2019</b>             |  |  |               |                                 |
| Upper West White & Grey Labs And Black | YES  | <u>Oxford RIE Relocation</u><br><u>Rough in services. No Dirty works.</u><br>- Installing process gas services and pipe work<br>- Oxford RIE works, Shut down and relocation<br>- Install power and Data |               | ALL PROCESS GAS SERVICES        |
| <b>Friday 06.09.2019</b>               |  |  |               |                                 |
| Upper West White & Grey Labs And Black | YES  | <u>Oxford RIE Relocation</u><br><u>Rough in services. No Dirty works.</u><br>- Installing process gas services and pipe work<br>- Oxford RIE works, Shut down and relocation<br>- Install power and Data |               | ALL PROCESS GAS SERVICES        |
| <b>Saturday 07.09.2019</b>             |  |  |               |                                 |
| Upper West White & Grey Labs And Black | YES  | <u>Oxford RIE Relocation</u><br><u>Rough in services. No Dirty works.</u><br>- Installing process gas services and pipe work<br>- Oxford RIE works, Shut down and relocation<br>- Install power and Data |               | ALL PROCESS GAS SERVICES        |
| <b>Sunday 08.09.2019</b>               |  |  |               |                                 |
| Upper West White & Grey Labs And Black | NA   | No works Scheduled   |               | ALL PROCESS GAS SERVICES        |
| <b>Monday 09.09.2019</b>               |  |  |               |                                 |
| Upper West White & Grey Labs And Black | YES  | <u>Oxford RIE Relocation</u><br><u>Rough in services. No Dirty works.</u><br>- Installing process gas services and pipe work<br>- Oxford RIE works, Shut down and relocation<br>- Install power and Data |               | ALL PROCESS GAS SERVICES        |
| <b>Tuesday 10.09.2019</b>              |  |  |               |                                 |
| Upper West White & Grey Labs And Black | YES  | <u>Oxford RIE Relocation</u><br><u>Rough in services. No Dirty works.</u><br>- Installing process gas services and pipe work<br>- Oxford RIE works, Shut down and relocation<br>- Install power and Data |               | ALL PROCESS GAS SERVICES        |
| <b>Wednesday 11.09.2019</b>            |  |  |               |                                 |
| Upper West White & Grey Labs And Black | YES  | <u>Oxford RIE Relocation</u><br><u>Rough in services. No Dirty works.</u><br>- Installing process gas services and pipe work<br>- Oxford RIE works, Shut down and relocation<br>- Install power and Data |               | ALL PROCESS GAS SERVICES        |
| <b>Thursday 12.09.2019</b>             |  |  |               |                                 |
| Upper West White & Grey Labs And Black | YES  | <u>Oxford RIE Relocation</u><br><u>Rough in services. No Dirty works.</u><br>- Installing process gas services and pipe work<br>- Oxford RIE works, Shut down and relocation<br>- Install power and Data |               | ALL PROCESS GAS SERVICES        |
| <b>Friday 13.09.2019</b>               |  |  |               |                                 |

ISSUE DATE: Wednesday 04th September 2019

|               |                                  |                             |
|---------------|----------------------------------|-----------------------------|
| Project Name: | UNSW ANFF J12 & K15 Lab Up-grade | Site Manager - Adrian Ryder |
| Address:      | Gate 14 barker Street Kensington | 0414 685 952                |

## RUN SHEET; J12 Upper West Grey & White Lab

| Lab Space                              | Stakeholder restrictions in place, 5.30am-2.00pm | Description of works   | ANFF Comments | Scheduled Isolations            |
|--|--|--|---------------|---------------------------------|
| Upper West White & Grey Labs And Black | YES  | <u>Oxford RIE Relocation</u><br><br><u>Rough in services. No Dirty works.</u><br><br>- Installing process gas services and pipe work<br>- Oxford RIE works, Shut down and relocation<br>- Install power and Data |               | ALL PROCESS GAS SERVICES        |
|  |  | Saturday 14.09.2019  |               |                                 |
| Upper West White & Grey Labs And Black | YES  | <u>Oxford RIE Relocation</u><br><br><u>Rough in services. No Dirty works.</u><br><br>- Installing process gas services and pipe work<br>- Oxford RIE works, Shut down and relocation                             |               | ALL PROCESS GAS SERVICES        |
|  |  | Sunday 15.09.2019  |               |                                 |
| Upper West White & Grey Labs And Black | NA   | No works Scheduled   |               | ALL PROCESS GAS SERVICES        |
|  |  | Monday 16.09.2019  |               |                                 |
| Upper West White & Grey Labs And Black | YES  | <u>Oxford RIE Relocation</u><br><br><u>Rough in services. No Dirty works.</u><br><br>- Installing process gas services and pipe work<br>- Oxford RIE works, Shut down and relocation                             |               | ALL PROCESS GAS SERVICES        |
|  |  | Tuesday 17.09.2019   |               |                                 |
| Upper West White & Grey Labs And Black | YES  | <u>Oxford RIE Relocation</u><br><br><u>Rough in services. No Dirty works.</u><br><br>- Installing process gas services and pipe work<br>- Oxford RIE works, Shut down and relocation                             |               | ALL PROCESS GAS SERVICES        |
|  |  | Wednesday 18.09.2019   |               |                                 |
| Upper West Grey And Black Only         | YES  | <u>Rough in services. No Dirty works.</u><br><br>- Tool services.<br>- Continue Process gas works<br>- Continue Electrical rough in<br>- LSS rough in  |               | No Service Isolations Scheduled |
|  |  | Thursday 19.09.2019  |               |                                 |
| Upper West Grey And Black Only         | YES  | <u>Rough in services. No Dirty works.</u><br><br>- Tool services.<br>- Continue Process gas works<br>- Continue Electrical rough in<br>- LSS rough in  |               | No Service Isolations Scheduled |
|  |  | Friday 20.09.2019  |               |                                 |
| Upper West Grey And Black Only         | YES  | <u>Rough in services. No Dirty works.</u><br><br>- Tool services.<br>- Continue Process gas works<br>- Continue Electrical rough in<br>- LSS rough in  |               | No Service Isolations Scheduled |
|  |  | Saturday 21.09.2019  |               |                                 |
| Upper West Grey And Black Only         | YES  | <u>Rough in services. No Dirty works.</u><br><br>- Tool services.<br>- Continue Process gas works<br>- Continue Electrical rough in<br>- LSS rough in  |               | No Service Isolations Scheduled |
|  |  | Sunday 22.09.2019  |               |                                 |
| Upper West Grey And Black Only         | NO   | No works Scheduled   |               | NA                              |
|  |  | Monday 23.09.2019  |               |                                 |
| Upper West Grey And Black              | NO   | Rough in services. No Dirty works.<br><br>- Tool services.<br>- Continue Process gas works<br>- Continue Electrical rough in   |               | No Service Isolations Scheduled |



ISSUE DATE: Wednesday 04th September 2019

|                      |                                  |                             |
|----------------------|----------------------------------|-----------------------------|
| <b>Project Name:</b> | UNSW ANFF J12 & K15 Lab Up-grade | Site Manager - Adrian Ryder |
| <b>Address:</b>      | Gate 14 barker Street Kensington | 0414 685 952                |

## RUN SHEET; J12 Upper West Grey & White Lab

| Lab Space                            | Stakeholder restrictions in place, 5.30am-2.00pm | Description of works  | ANFF Comments | Scheduled Isolations               |
|--------------------------------------|--|---|---------------|------------------------------------|
| Only                                 |  | - Continue Electrical rough in<br>- LSS rough in  |               | <del>Scheduled</del>               |
| <b>Tuesday 24.09.2019</b>            |  |   |               |                                    |
| Upper West Grey<br>And Black<br>Only | NO   | Rough in services. No Dirty works.<br>- Tool services.<br>- Continue Process gas works<br>- Continue Electrical rough in<br>- LSS rough in        |               | No Service Isolations<br>Scheduled |
| <b>Wednesday 25.09.2019</b>          |  |   |               |                                    |
| Upper West Grey<br>And Black<br>Only | NO   | <u>Rough in services. No Dirty works.</u><br>- Tool services.<br>- Continue Process gas works<br>- Continue Electrical rough in<br>- LSS rough in |               | No Service Isolations<br>Scheduled |
| <b>Thursday 26.09.2019</b>           |  |   |               |                                    |
| Upper West Grey<br>And Black<br>Only | NO   | <u>Rough in services. No Dirty works.</u><br>- Tool services.<br>- Continue Process gas works<br>- Continue Electrical rough in<br>- LSS rough in |               | No Service Isolations<br>Scheduled |
| <b>Friday 27.09.2019</b>             |  |   |               |                                    |
| Upper West Grey<br>And Black<br>Only | NO   | Rough in services. No Dirty works.<br>- Tool services.<br>- Continue Process gas works<br>- Continue Electrical rough in<br>- LSS rough in        |               | No Service Isolations<br>Scheduled |
| <b>Saturday 28.09.2019</b>           |  |   |               |                                    |
| Upper West Grey<br>And Black<br>Only | NO   | No works Scheduled  |               | No Service Isolations<br>Scheduled |
| <b>Sunday 29.09.2019</b>             |  |   |               |                                    |
| Upper West Grey<br>And Black<br>Only | NO   | No works Scheduled  |               | NA                                 |

ISSUE DATE: Wednesday 04th September 2019

| Project Name:  |                                   | UNSW ANFF J12 & K15 Lab Up-grade  |               | Site Manager - Adrian Ryder                                       |  |
|--|-----------------------------------|---|---------------|---|--|
| Address:   |                                   | Gate 14 barker Street Kensington  |               | 0414 685 952  |  |
| <b>RUN SHEET; K15 South Lab, MBE 233 &amp; Laser Lab 234</b> |                                   |   |               |   |  |
| Lab Space  | Stakeholder restrictions in place | Description of works  | ANFF Comments | Scheduled Isolations  |  |
| <b>Monday 26.08.2019</b>                                     |                                   |   |               |   |  |
| K15 South Lab 233  | YES                               | <u>Dirty works.</u><br>- Building and Partioning work, walls and ceiling<br>- Painting  |               | K15 South Lab<br>10 Weeks in total                                |  |
| <b>Tuesday 27.08.2019</b>                                    |                                   |   |               |   |  |
| K15 South Lab 233  | YES                               | <u>Dirty works.</u><br>- Building and Partioning work, walls and ceiling<br>- Roughing in Power and Data  |               | K15 South Lab<br>10 Weeks in total                                |  |
| <b>Wednesday 28.08.2019</b>                                  |                                   |   |               |   |  |
| K15 South Lab 233  | YES                               | <u>Dirty works.</u><br>- Building and Partioning work, walls and ceiling<br>- Roughing in Power and Data  |               | K15 South Lab<br>10 Weeks in total                                |  |
| <b>Thursday 29.08.2019</b>                                   |                                   |   |               |   |  |
| K15 South Lab 233  | YES                               | <u>Dirty works.</u><br>- Building and Partioning work, walls and ceiling<br>- Roughing in Power and Data  |               | K15 South Lab<br>10 Weeks in total                                |  |
| <b>Friday 30.08.2019</b>                                     |                                   |   |               |   |  |
| K15 South Lab 233 & Laser Lab                                | YES                               | <u>Laser Lab Shut down.</u><br>- Electrical distribution works<br>- Mechanical Duct works<br><u>Dirty works.</u><br>- Building and Partioning work, walls and ceiling<br>- Roughing in Power and Data               |               | K15 South Lab<br>10 Weeks in total<br><u>Laser Lab Electrical</u> |  |
| <b>Saturday 31.08.2019</b>                                   |                                   |   |               |   |  |
| K15 South Lab 233 & Laser Lab                                | YES                               | <u>Laser Lab Shut down.</u><br>- Electrical distribution works<br>- Mechanical Duct works<br><u>Dirty works.</u><br>- Building and Partioning work, walls and ceiling<br>- Roughing in Power and Data               |               | K15 South Lab<br>10 Weeks in total<br><u>Laser Lab Electrical</u> |  |
| <b>Sunday 01.09.2019</b>                                     |                                   |   |               |   |  |
| K15 South Lab 233 & Laser Lab                                | YES                               | No works Scheduled  |               | K15 South Lab<br>10 Weeks in total<br><u>Laser Lab Electrical</u> |  |
| <b>Monday 02.09.2019</b>                                     |                                   |   |               |   |  |
| K15 South Lab 233 & Laser Lab                                | YES                               | <u>Laser Lab Shut down.</u><br>- Electrical distribution works<br>- Mechanical Duct works<br><u>Dirty works.</u><br>- Building and Partioning work, walls and ceiling<br>- Roughing in Power and Data               |               | K15 South Lab<br>10 Weeks in total<br><u>Laser Lab Electrical</u> |  |
| <b>Tuesday 03.09.2019</b>                                    |                                   |   |               |   |  |
| K15 South Lab 233 & Laser Lab                                | YES                               | <u>Laser Lab Shut down.</u><br>- Electrical distribution works<br>- Mechanical Duct works<br><u>Dirty works.</u><br>- Building and Partioning work, walls and ceiling<br>- Roughing in Power and Data               |               | K15 South Lab<br>10 Weeks in total<br><u>Laser Lab Electrical</u> |  |
| <b>Wednesday 04.09.2019</b>                                  |                                   |   |               |   |  |
| K15 South Lab 233 & Laser Lab                                | YES                               | <u>Laser Lab Shut down.</u><br>- Electrical distribution works<br>- Mechanical Duct works<br><u>Dirty works.</u><br>- Building and Partioning work, walls and ceiling<br>- Roughing in Power and Data<br>- Flooring |               | K15 South Lab<br>10 Weeks in total<br><u>Laser Lab Electrical</u> |  |
| <b>Thursday 05.09.2019</b>                                   |                                   |   |               |   |  |
| K15 South Lab 233 & Laser Lab                                | YES                               | <u>Laser Lab Shut down.</u><br>- Electrical distribution works<br>- Mechanical Duct works<br><u>Dirty works.</u><br>- Building and Partioning work, walls and ceiling<br>- Roughing in Power and Data<br>- Flooring |               | K15 South Lab<br>10 Weeks in total<br><u>Laser Lab Electrical</u> |  |
| <b>Friday 06.09.2019</b>                                     |                                   |   |               |   |  |
| K15 South Lab 233 & Laser Lab                                | YES                               | <u>Laser Lab Shut down.</u><br>- Electrical distribution works<br>- Mechanical Duct works<br><u>Dirty works.</u><br>- Building and Partioning work, walls and ceiling<br>- Roughing in Power and Data<br>- Flooring |               | K15 South Lab<br>10 Weeks in total<br><u>Laser Lab Electrical</u> |  |
| <b>Saturday 07.09.2019</b>                                   |                                   |   |               |   |  |
|  |                                   | <u>Laser Lab Shut down.</u>   |               |   |  |

|                               |     |   |  |   |
|-------------------------------|-----|---|--|---|
| K15 South Lab 233 & Laser Lab | YES | <ul style="list-style-type: none"> <li>- Electrical distribution works</li> <li>- Mechanical Duct works</li> <li><u>Dirty works.</u></li> <li>- Building and Partioning work, walls and ceiling</li> <li>- Roughing in Power and Data</li> </ul>                                |  | K15 South Lab<br>10 Weeks in total<br><u>Laser Lab Electrical</u> |
| Sunday 08.09.2019             |     |   |  |   |
| K15 South Lab 233 & Laser Lab | YES | No works Scheduled  |  | K15 South Lab<br>10 Weeks in total                                |
| Monday 09.09.2019             |     |   |  |   |
| K15 South Lab 233 & Laser Lab | YES | <u>Laser Lab Shut down.</u><br><ul style="list-style-type: none"> <li>- Electrical distribution works</li> <li>- Mechanical Duct works</li> <li><u>Dirty works.</u></li> <li>- Building and Partioning work, walls and ceiling</li> <li>- Roughing in Power and Data</li> </ul> |  | K15 South Lab<br>10 Weeks in total<br><u>Laser Lab Electrical</u> |
| Tuesday 10.09.2019            |     |   |  |   |
| K15 South Lab 233             | YES | <u>Dirty works.</u><br><ul style="list-style-type: none"> <li>- Building and Partioning work, walls and ceiling</li> <li>- Services install</li> <li>- Electrical</li> <li>- PCW and N2 panel install</li> </ul>  |  | K15 South Lab<br>10 Weeks in total                                |
| Wednesday 11.09.2019          |     |   |  |   |
| K15 South Lab 233             | YES | <u>Dirty works.</u><br><ul style="list-style-type: none"> <li>- Building and Partioning work, walls and ceiling</li> <li>- Services install</li> <li>- Electrical</li> <li>- PCW and N2 panel install</li> </ul>  |  | K15 South Lab<br>10 Weeks in total                                |
| Thursday 12.09.2019           |     |   |  |   |
| K15 South Lab 233             | YES | <u>Dirty works.</u><br><ul style="list-style-type: none"> <li>- Building and Partioning work, walls and ceiling</li> <li>- Services install</li> <li>- Electrical</li> <li>- PCW and N2 panel install</li> <li>- Flooring preparations</li> </ul>                               |  | K15 South Lab<br>10 Weeks in total                                |
| Friday 13.09.2019             |     |   |  |   |
| K15 South Lab 233             | YES | <u>Dirty works.</u><br><ul style="list-style-type: none"> <li>- Building and Partioning work, walls and ceiling</li> <li>- Services install</li> <li>- Electrical</li> <li>- PCW and N2 panel install</li> <li>- Flooring preparations</li> </ul>                               |  | K15 South Lab<br>10 Weeks in total                                |
| Saturday 14.09.2019           |     |   |  |   |
| K15 South Lab 233             | YES | <u>Dirty works.</u><br><ul style="list-style-type: none"> <li>- Building and Partioning work, walls and ceiling</li> <li>- Services install</li> <li>- Electrical</li> <li>- PCW and N2 panel install</li> <li>- Flooring preparations</li> </ul>                               |  | K15 South Lab<br>10 Weeks in total                                |
| Sunday 15.09.2019             |     |   |  |   |
| K15 South Lab 233             | YES | No works Scheduled  |  | K15 South Lab<br>10 Weeks in total                                |
| Monday 16.09.2019             |     |   |  |   |
| K15 South Lab 233             | YES | <u>Dirty works.</u><br><ul style="list-style-type: none"> <li>- Building and Partioning work, walls and ceiling</li> <li>- Services install</li> <li>- Electrical</li> <li>- PCW and N2 panel install</li> <li>- Flooring preparations, Vinyl install</li> </ul>                |  | K15 South Lab<br>10 Weeks in total                                |
| Tuesday 17.09.2019            |     |   |  |   |
| K15 South Lab 233             | YES | <u>Dirty works.</u><br><ul style="list-style-type: none"> <li>- Building and Partioning work, walls and ceiling</li> <li>- Services install</li> <li>- Electrical</li> <li>- PCW and N2 panel install</li> <li>- Flooring preparations, Vinyl Install</li> </ul>                |  | K15 South Lab<br>10 Weeks in total                                |
| Wednesday 18.09.2019          |     |   |  |   |
| K15 South Lab 233             | YES | <u>Final Clean</u><br><u>Walk through Inspections</u><br><ul style="list-style-type: none"> <li>- Defect rectification</li> </ul>   |  | K15 South Lab<br>10 Weeks in total                                |
| Thursday 19.09.2019           |     |   |  |   |
| K15 South Lab 233             | YES | <u>Final Clean</u><br><ul style="list-style-type: none"> <li>- Defect rectification</li> </ul>  |  | K15 South Lab<br>10 Weeks in total                                |
| Friday 20.09.2019             |     |   |  |   |
| K15 South Lab 233             | YES | <u>Final Clean</u><br><ul style="list-style-type: none"> <li>- Defect rectification</li> </ul>  |  | K15 South Lab<br>10 Weeks in total                                |
| Saturday 21.09.2019           |     |   |  |   |
| K15 South Lab 233             | YES | <u>Final Clean</u><br><ul style="list-style-type: none"> <li>- Defect rectification</li> </ul>  |  | K15 South Lab   |

|                   |     |   |  |                                    |
|-------------------|-----|---|--|------------------------------------|
| K15 South Lab 233 | YES |   |  | 10 Weeks in total                  |
| Sunday 22.09.2019 |     |   |  |                                    |
| NA                | NA  | No works Scheduled                      |  | NA                                 |
| Monday 23.09.2019 |     |   |  |                                    |
| K15 South Lab 233 | YES | <u>Hand over</u><br><u>Walk through</u> |  | K15 South Lab<br>10 Weeks in total |