

ISSUE DATE: Wednesday 11th September 2019

<b>Project Name:</b>	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
<b>Address:</b>	Gate 14 barker Street Kensington	0414 685 952

## RUN SHEET; J12 Lower East Grey & White Labs

Lab Space	Stakeholder restrictions in place, Full shut down	Description of works	ANFF Comments	Scheduled Isolations
<b>Monday 02.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Tuesday 03.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Wednesday 04.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Thursday 05.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Friday 06.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Saturday 07.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Sunday 08.09.2019</b>				
Lower East White and Grey labs	NA	No works Scheduled		NA
<b>Monday 09.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Tuesday 10.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Wednesday 11.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA

ISSUE DATE: Wednesday 11th September 2019

<b>Project Name:</b>	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
<b>Address:</b>	Gate 14 barker Street Kensington	0414 685 952

## RUN SHEET; J12 Lower East Grey & White Labs

Lab Space	Stakeholder restrictions in place, Full shut down	Description of works	ANFF Comments	Scheduled Isolations
<b>Thursday 12.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Friday 13.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Saturday 14.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Sunday 15.09.2019</b>				
Lower East White and Grey labs	NA	No works Scheduled		NA
<b>Monday 16.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Tuesday 17.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Wednesday 18.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Thursday 19.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Friday 20.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Saturday 21.09.2019</b>				
Lower East White and Grey labs	NO	No works Scheduled		NA
<b>Sunday 22.09.2019</b>				

ISSUE DATE: Wednesday 11th September 2019

<b>Project Name:</b>	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
<b>Address:</b>	Gate 14 barker Street Kensington	0414 685 952

## RUN SHEET; J12 Lower East Grey & White Labs

Lab Space	Stakeholder restrictions in place, Full shut down	Description of works	ANFF Comments	Scheduled Isolations
Lower East White and Grey labs	NO	No works Scheduled		NA

ISSUE DATE: Wednesday 11th September 2019

<b>Project Name:</b>	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
<b>Address:</b>	Gate 14 barker Street Kensington	0414 685 952

## RUN SHEET; J12 Upper East Grey & White Labs

Lab Space	Stakeholder restrictions in place, Full shut down	Description of works	ANFF Comments	Scheduled Isolations
<b>Monday 09.09.2019</b>				
Upper East White and Grey labs	YES	<u>Oxford RIE Relocate</u> - Prepare to relocate Oxford RIE - Disconnect and cap, and test existing services - Hand back Grey space		ALL PROCESS GAS SERVICES
<b>Tuesday 10.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Wednesday 11.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Thursday 12.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Friday 13.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Saturday 14.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Sunday 15.09.2019</b>				
Upper East White and Grey labs	NA	No works Scheduled		NA
<b>Monday 16.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Tuesday 17.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Wednesday 18.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA

ISSUE DATE: Wednesday 11th September 2019

<b>Project Name:</b>	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
<b>Address:</b>	Gate 14 barker Street Kensington	0414 685 952

## RUN SHEET; J12 Upper East Grey & White Labs

Lab Space	Stakeholder restrictions in place, Full shut down	Description of works	ANFF Comments	Scheduled Isolations
<b>Thursday 19.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Friday 20.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Saturday 21.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Sunday 22.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Monday 23.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Tuesday 23.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Wednesday 24.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Thursday 25.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Friday 26.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Saturday 27.09.2019</b>				
Upper East White and Grey labs	NO	No works Scheduled		NA
<b>Sunday 28.09.2019</b>				

ISSUE DATE: Wednesday 11th September 2019

<b>Project Name:</b>	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
<b>Address:</b>	Gate 14 barker Street Kensington	0414 685 952

## RUN SHEET; J12 Upper East Grey & White Labs

Lab Space	Stakeholder restrictions in place, Full shut down	Description of works	ANFF Comments	Scheduled Isolations
Upper East White and Grey labs	NA	No works Scheduled		NA

ISSUE DATE: Wednesday 11th September 2019

<b>Project Name:</b>	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
<b>Address:</b>	Gate 14 barker Street Kensington	0414 685 952

## RUN SHEET; J12 Upper West Grey & White Lab

Lab Space	Stakeholder restrictions in place, 5.30am-2.00pm	Description of works	ANFF Comments	Scheduled Isolations
<b>Monday 09.09.2019</b>				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u>		<b>ALL PROCESS GAS &amp; PCW SERVICES</b>
		<u>Rough in services. No Dirty works.</u>		
		- Installing process gas services and pipe work		
		- Oxford RIE works, Shut down and relocation		
		- Install power and Data		
<b>Tuesday 10.09.2019</b>				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u>		<b>ALL PROCESS GAS &amp; PCW SERVICES</b>
		<u>Rough in services. No Dirty works.</u>		
		- Installing process gas services and pipe work		
		- Oxford RIE works, Shut down and relocation		
		- Install power and Data		
<b>Wednesday 11.09.2019</b>				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u>		<b>ALL PROCESS GAS &amp; PCW SERVICES</b>
		<u>Rough in services. No Dirty works.</u>		
		- Installing process gas services and pipe work		
		- Oxford RIE works, Shut down and relocation		
		- Install power and Data		
<b>Thursday 12.09.2019</b>				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u>		<b>ALL PROCESS GAS &amp; PCW SERVICES</b>
		<u>Rough in services. No Dirty works.</u>		
		- Installing process gas services and pipe work		
		- Oxford RIE works, Shut down and relocation		
		- Install power and Data		
<b>Friday 13.09.2019</b>				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u>		<b>ALL PROCESS GAS &amp; PCW SERVICES</b>
		<u>Rough in services. No Dirty works.</u>		
		- Installing process gas services and pipe work		
		- Oxford RIE works, Shut down and relocation		
		- Install power and Data		
<b>Saturday 14.09.2019</b>				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u>		<b>ALL PROCESS GAS &amp; PCW SERVICES</b>
		<u>Rough in services. No Dirty works.</u>		
		- Installing process gas services and pipe work		
		- Oxford RIE works, Shut down and relocation		
<b>Sunday 15.09.2019</b>				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u>		<b>ALL PROCESS GAS &amp; PCW SERVICES</b>
		<u>Rough in services. No Dirty works.</u>		
		- Installing process gas services and pipe work		
		- Oxford RIE works, Shut down and relocation		
<b>Monday 16.09.2019</b>				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u>		<b>ALL PROCESS GAS &amp; PCW SERVICES</b>
		<u>Rough in services. No Dirty works.</u>		
		- Installing process gas services and pipe work		
		- Oxford RIE works, Shut down and relocation		
<b>Tuesday 17.09.2019</b>				
Upper West White & Grey Labs And Black	YES	<u>Oxford RIE Relocation</u>		<b>ALL PROCESS GAS &amp; PCW SERVICES</b>
		<u>Rough in services. No Dirty works.</u>		
		- Installing process gas services and pipe work		
		- Oxford RIE works, Shut down and relocation		
<b>Wednesday 18.09.2019</b>				
Upper West Grey And Black Only	YES	<u>Oxford RIE Relocation</u>		<b>ALL PROCESS GAS &amp; PCW SERVICES</b>
		<u>Rough in services. No Dirty works.</u>		
		- Installing process gas services and pipe work		
		- Oxford RIE works, Shut down and relocation		
<b>Thursday 19.09.2019</b>				
Upper West Grey		<u>Rough in services. No Dirty works.</u>		
		<u>Prepare for Hollow Cathode &amp; HHV</u>		

ISSUE DATE: Wednesday 11th September 2019

<b>Project Name:</b>	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
<b>Address:</b>	Gate 14 barker Street Kensington	0414 685 952

## RUN SHEET; J12 Upper West Grey & White Lab

Lab Space	Stakeholder restrictions in place, 5.30am-2.00pm	Description of works	ANFF Comments	Scheduled Isolations
Upper West Grey And Black Only	YES	- Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
<b>Friday 20.09.2019</b>				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode &amp; HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
<b>Saturday 21.09.2019</b>				
Upper West Grey And Black Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode &amp; HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
<b>Sunday 22.09.2019</b>				
Upper West Grey And Black Only	TBC	No works Scheduled		NA
<b>Monday 23.09.2019</b>				
Upper West Grey And Black Only	TBC	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode &amp; HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
<b>Tuesday 24.09.2019</b>				
Upper West Grey And Black Only	TBC	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode &amp; HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
<b>Wednesday 25.09.2019</b>				
Upper West Grey And Black Only	TBC	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode &amp; HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
<b>Thursday 26.09.2019</b>				
Upper West Grey And Black Only	TBC	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode &amp; HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
<b>Friday 27.09.2019</b>				
Upper West Grey And Black Only	TBC	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode &amp; HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
<b>Saturday 28.09.2019</b>				
Upper West Grey And Black Only	TBC	No works Scheduled		No Service Isolations Scheduled
<b>Sunday 29.09.2019</b>				
Upper West Grey And Black Only	NO	No works Scheduled		NA
<b>Monday 30.09.2019</b>				
Upper West Grey And Black / FRI Lab	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode &amp; HHV</u> - Tool services. - Continue Process gas works		No Service Isolations



ISSUE DATE: Wednesday 11th September 2019

<b>Project Name:</b>	UNSW ANFF J12 & K15 Lab Up-grade	Site Manager - Adrian Ryder
<b>Address:</b>	Gate 14 barker Street Kensington	0414 685 952

## RUN SHEET; J12 Upper West Grey & White Lab

Lab Space	Stakeholder restrictions in place, 5.30am-2.00pm	Description of works	ANFF Comments	Scheduled Isolations
Upper West Grey And Black / EBL Lab Only	YES	- Continue Process gas works - Continue Electrical rough in - LSS rough in		Scheduled
<b>Tuesday 01.10.2019</b>				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode &amp; HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
<b>Wednesday 02.10.2019</b>				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode &amp; HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
<b>Thursday 03.10.2019</b>				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode &amp; HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
<b>Friday 04.10.2019</b>				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode &amp; HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
<b>Saturday 05.10.2019</b>				
Upper West Grey And Black / EBL Lab Only	YES	<u>Rough in services. No Dirty works.</u> <u>Prepare for Hollow Cathode &amp; HHV</u> - Tool services. - Continue Process gas works - Continue Electrical rough in - LSS rough in		No Service Isolations Scheduled
<b>Sunday 06.10.2019</b>				
NA	NA	No works Scheduled		No Service Isolations Scheduled

ISSUE DATE: Wednesday 11th September 2019

Project Name:		UNSW ANFF J12 & K15 Lab Up-grade		Site Manager - Adrian Ryder	
Address:		Gate 14 barker Street Kensington		0414 685 952	
<b>RUN SHEET; K15 South Lab, MBE 233 &amp; Laser Lab 234</b>					
Lab Space	Stakeholder restrictions in place	Description of works	ANFF Comments	Scheduled Isolations	
<b>Monday 09.09.2019</b>					
K15 South Lab 233 & Laser Lab	YES	<u>Laser Lab Shut down</u> - Electrical distribution works - Mechanical Duct works <u>Dirty works</u> - Building and Partioning work, walls and ceiling - Roughing in Power and Data		K15 South Lab 10 Weeks in total <u>Laser Lab Electrical</u>	
<b>Tuesday 10.09.2019</b>					
K15 South Lab 233	YES	<u>Dirty works</u> - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install		K15 South Lab 10 Weeks in total	
<b>Wednesday 11.09.2019</b>					
K15 South Lab 233	YES	<u>Dirty works</u> - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install		K15 South Lab 10 Weeks in total	
<b>Thursday 12.09.2019</b>					
K15 South Lab 233	YES	<u>Dirty works</u> - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install - Flooring preparations		K15 South Lab 10 Weeks in total	
<b>Friday 13.09.2019</b>					
K15 South Lab 233	YES	Dirty works. - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install - Flooring preparations		K15 South Lab 10 Weeks in total	
<b>Saturday 14.09.2019</b>					
K15 South Lab 233	YES	<u>Dirty works</u> - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install - Flooring preparations		K15 South Lab 10 Weeks in total	
<b>Sunday 15.09.2019</b>					
K15 South Lab 233	YES	No works Scheduled		K15 South Lab 10 Weeks in total	
<b>Monday 16.09.2019</b>					
K15 South Lab 233	YES	<u>Dirty works</u> - Building and Partioning work, walls and ceiling - Services install - Electrical - PCW and N2 panel install - Flooring preparations, Vinyl install - Table delivery		K15 South Lab 10 Weeks in total	
<b>Tuesday 17.09.2019</b>					
K15 South Lab 233	YES	<u>Final Clean</u>		K15 South Lab 10 Weeks in total	
<b>Wednesday 18.09.2019</b>					
K15 South Lab 233	YES	<u>Final Clean</u> <u>Walk through, Inspections</u> - Defect rectification		K15 South Lab 10 Weeks in total	
<b>Thursday 19.09.2019</b>					
K15 South Lab 233	YES	<u>Final Clean</u> - Defect rectification		K15 South Lab 10 Weeks in total	
<b>Friday 20.09.2019</b>					
K15 South Lab 233	YES	Final Clean - Defect rectification		K15 South Lab 10 Weeks in total	
<b>Saturday 21.09.2019</b>					
		<u>Final Clean</u>			

K15 South Lab 233	YES	- Defect rectification		K15 South Lab 10 Weeks in total
Sunday 22.09.2019				
NA	NA	No works Scheduled		NA
Monday 23.09.2019				
K15 South Lab 233	YES	<u>Hand over</u> <u>Walk through</u>		K15 South Lab 10 Weeks in total